#### LOUISVILLE METRO PUBLIC ART UPDATE

#### https://louisvilleky.gov/government/arts-culture/louis-xvi

Title: Louis XVI Date: c. 1816-1827

Artist: Achille-Joseph-Étienne Valois (1785-1862) Medium: Carrara marble statue, Limestone base

Dimensions: Weight: 6.5 tons (pedestal), 9 tons (statue)

Height: 6'10" (pedestal), 10' (statue)



### Requests made in Metro Council resolution 126, series 2020:

1. Engage a qualified art restoration expert explore the feasibility and estimated costs for repairing the King Louis statue and returning it to its original location at 6<sup>th</sup> and Jefferson

#### Result:

Three conservation labs were contracted to provide full treatment assessments and proposals for *Louis XVI*. The American Institute for the Conservation of Historic and Artistic Works (AIC) provides a Code of Ethics and Guidelines for Practice to professional conservators. In line with these standards the three conservation labs Metro contracted to provide treatment proposals for *Louis XVI* all cited community engagement and recontextualization as conditions of performing the conservation work, if at all.

2. Philanthropic, federal, and/or third-party funds be pursued for repairs.

Result: No such funds were identified

3. Provide Metro Council with an estimate of the Metro funds to be used, if any.

<u>Result:</u> Develop Louisville has identified Metro operating funds to cover repairs, if performed. Estimates have been provided, but are subject to change pending the outcome of the community engagement process; identification of appropriate location, if determination is made to reinstall; and methods of presentation and reinterpretation implemented if reinstalled.

Date /	Action	Status	Actual	Estimated	Notes
Timeframe			Costs	Costs	
9/2020	Statue removed from public space due to	Complete	\$27,335		
	safety concerns and vandalism. Relocated				
	to secure Metro storage.				
5/21/21 -	Solicited bids for conservation	Complete			
6/30/21	assessments				
6/18/21 - 1	Selected three conservation labs to	Complete	\$15,020		
7/15-21	provide detailed proposals				
8/1/21	All treatment proposals received	Complete			
8/21 – 2/22	Public Art Administrator position vacant				
	from late August 2022 – February 2023				
2/3/22 –	Students from Speed School of	Complete			Beneficial in preserving a historical record of
2/23/22	Engineering to produce 3-D scans of the				the statue, and/or could be useful if casts
	full sculpture.				need to be made if determination is to repair.
7/6/22 –	Followed up with conservation labs to ask	Complete		\$55,000 -	
7/28/22	for updated quotes, if different from			\$123,500	
	originally provided due to time lapsed.				
7/15/22	Meeting with conservation lab to discuss	Complete			Conservators reiterated a need for the statue
	community engagement and treatment				to be indoors if determined to be put back on
	approaches.				view. Alternative presentations could include
					selective cleaning, or projection mapping.
7/11/22	Presented draft of community	Complete			Received comments, and request for input
	engagement survey to Commission on				from Mayor's Office during COPA meeting.
	Public Art for review and feedback.				
7/22/22	Received reply from Mayor's Office in	Complete			
	response to COPA's requests.				
7/25/22 –	Obtained quote for relocating Louis XVI	Complete		\$10,000 -	
7/31/22	statue, if determined to put back on view.			\$28,000	
9/8/22	Published status update on King Louis	Complete			
	page on Metro Arts & Creative Industries				
	website.				
9/12/22	Reported Mayor's feedback and provided	Complete			
	final copy of survey to COPA. Published				
	survey online, circulated via newsletters,				
	and social.				

Current	Collecting survey responses	In			
		Process			
Current	Working with LFPL on strategies to	In			
	address technology access barriers.	Process			
Current	Printing and installation of notice signs re:	Pending			
	community engagement survey	approval			
Current	Scouting appropriate location to site <i>Louis</i>	TBD			Pending results of community engagement
	XVI, if determine to reinstall				survey.
	SPENT TO DATE		\$42,355		
	ESTIMATED FINAL EXPENSES			\$107,355 -	
				\$193,855	

## **Next Steps:**

- Continue to collect survey responses and community comments.
- Develop plan for further action based on survey results, in consultation with conservation lab.
- Potential to incorporate community engagement process into strategic planning for Public Art Master Plan update.
- Presentation to Community Affair Committee on Oct. 5, 2022

# Determining factors:

- Public Input
- Conservator availability
- Suitable and available location to site (if determined to be the most appropriate course of action)

<sup>&</sup>lt;sup>1</sup> Timeline and dates are approximated based on documentation currently available- date stamps on invoices, treatment proposals and correspondence.