

# Louisville Fiber Information Technology (LFIT)



# Louisville Fiber Information Technology (LFIT)

## ■ Budget/Spend Details for RFP and Phase 1

- \$170K payment made to Yates for Engineering Broadway Route
- 1st KY Wired payment of \$600K made
- 2nd KY Wired payment of \$550K due @ completion (Nov 2019)
- Estimated cost to complete Broadway Route will be realized when Bid is awarded
- Westport Road traffic study invoices still being received, but within budget allocation of \$100,000 thus far
- Total budget is \$5.4M

## ■ Bidders to be invited:

- |  |                           |
|--|---------------------------|
| ■ Fishel Technologies  | Duke Energy               |
| ■ Elliott Construction   | Hutchins Telecom          |
| ■ Ervin Cable Construction                                       | Bowling Group             |
| ■ CTS Telecommunications   | TelCom Construction, Inc. |
| ■ Push, Inc.   | ElectriCom, LLC           |
| ■ Michels Corp.  | Start Constriction, LLC   |
| ■ Information Consultants, Inc., DBA Technology Plus (HRC MFHBE) |                           |

# Louisville Fiber Information Technology (LFIT)

---

- Phase I Final Scope
  - Aerial route – 6.96 miles
  - Buried route – 2.27 miles
  - New underground construction – 1.27 miles (included in buried total)
  - Total new route miles = 9.23
  
- Phase 2 plans
  - Engineering quotes in progress for Cane Run/Greenbelt