UTILITY WARNING THE UNDERGROUND UTILITIES SHOWN ON THIS DOCUMENT HAVE NOT BEEN PRECISELY LOCATED BY EXCAVATION METHODS. SUB—SURFACE UTILITIES HAVE BEEN MAPPED FROM APPARENT SURFACE FEATURES AND INFORMATION FROM EXISTING PUBLIC RECORD DRAWINGS. FEATURES NOT IDENTIFIABLE UPON THE GROUND OR WITHIN CLOSE PROXIMITY OF THE PUBLIC UTILITY OF RECORD ARE NOT TO BE CONSIDERED ACCURATE FOR CONSTRUCTION PURPOSES, EVEN THOUGH THEIR POSITIONS MAY B SCALED CLOSELY UPON THE MAP. THE SURVEYOR MAKES NO GUARANTEE THAT THE UNDERGROUND UTILITIES SHOWN COMPRISE ALL SUCH UTILITIES IN THE AREA, EITHER IN SERVICE OR ABANDONED. (KENTUCKY 811-TOLL FREE PHONE NO. 1-800-752-6007 OR LOCAL 502-266-5123) **EPSC CONCEPT PLAN** 1. CONTRACTOR TO SCHEDULE FIELD MEETING WITH MSD AND ALL SITE CONTRACTORS AND SUBCONTRACTORS PRIOR TO INITIATING ANY WORK ON THE SITE. SOCCER FIELD CONSTRUCTION AT NORTH END OF SITE OFF LAUGHLIN STREET IN AREA OF PROPPARKING AREA. 3. INSTALL SILT FENCE, HEADWALL PROTECTION AND INLET PROTECTION IN PHASE I WORK AREA, BEGIN GRADING NORTHERN DETENTION BASIN AREA FOR USE AS SEDIMENT BASIN DURING PHASE I AND PHASE III CONSTRUCTION. INSTALL TEMPORARY OUTLET AND CONTROL STRUCTURES. 4. CONTINUE PHASE I GRADING AND DRAINAGE. INSTALL STORM DRAINAGE PIPE, STRUCTURES, SWALES AND DITCHES. REVEGETATE DISTURBED AREAS AS THEY ARE COMPLETED. 5. INSTALL SILT FENCE, HEADWALL PROTECTION AND INLET PROTECTION AT SOUTH END OF SITE PRIOR TO INITIATING 6. GRADE AND INSTALL SOUTH DETENTION BASIN FOR USE AS SEDIMENT BASIN DURING PHASE II CONSTRUCTION. INSTALL OUTLET PIPE AND CONTROL STRUCTURES. 7. GRADE PHASE II SITE AND INSTALL STORM DRAINAGE PIPE, STRUCTURES, SWALES AND DITCHES. REVEGETATE DISTURBED AREAS AS THEY ARE COMPLETED. 8. INSTALL SILT FENCE AND TEMPORARY SILT LADEN DITCHES TO DIRECT DRAINAGE FROM PHASE III CONSTRUCTION TO NORTH 9. COMPLETE GRADING ON FIELD AND REMAINDER OF SITE. REVEGETATE WITH SOD, SEED & MULCH OR PLANT MATERIAL IN ACCORDANCE WITH THE APPROVED LANDSCAPE PLAN. 10. REMOVE SEDIMENT FROM DETENTION BASINS, REGRADE AS NECESSARY TO MEET DDESIGN BASIN VOLUMES AND REVEGETATE BASINS. 11. REMOVE EROSION CONTROL MEASURES ONCE VEGETATION IS ESTABLISHED ON THE SITE. THE CONTRACTOR IS RESPONSIBLE FOR REMOVING ANY SILTATION IN STORM SEWERS THAT ARE A RESULT OF THE CONSTRUCTION ACTIVITIES. ADDITIONAL REQUESTS WAIVER FROM LDC 10.2.10 TO ELIMINATE THE REQUIRED VUA BUFFER AND PLANTING FOR THE SMALL, EXISTING PARKING LOT ALONG KENWOOD DRIVE AND EXISTING LOADING AREA ALONG LAUGHLIN STREET. 2. A WAIVER FROM LDC 5.5.1 TO ALLOW PARKING IN FRONT OF THE BUILDING AND ELIMINATE THE 3' MASONRY WALL BETWEEN THE PARKING LOT AND THE ROADWAY. 3. WAIVER FROM LDC 6.2.6 TO WAIVE A PORTION OF THE SIDEWALK ALONG LAUGHLIN STREET. 4. WAIVER FROM LDC 10.2.4 TO ELIMINATE THE 6' CONTINUOUS SCREEN FROM THE PROPERTY PERIMETER LANDSCAPE BUFFER. ENCROACH INTO THE REQUIRED SETBACK. 6. VARIANCE FROM LDC TABLE 5.2.2 TO ALLOW THE BUILDING TO EXCEED THE MAXIMUM SETBACK BY 30' ALONG LAUGHLIN



GENERAL NOTES

PARKING CALCULATIONS